

Details of Potholes rectified after the rain on 12.11.14

Abstract of potholes (14.11.14 to 2.12.14)

ZONE NO	NO OF ROADS	DETAILS OF POTHoles								REMARKS
		TOTAL IDENTIFIED		COMPLETED		PROGRESS		BALANCE		
		No of Potholes	Area in m ²	No of Potholes	Area in m ²	No of Potholes	Area in m ²	No of Potholes	Area in m ²	
1	1	6	15	6	15	0	0	0	0	
2	2	15	41.2	15	41.2	0	0	0	0	
3	4	6	29	6	29	0	0	0	0	
4	22	123	643	123	643	0	0	0	0	
5	34	163	670	163	670	0	0	0	0	
6	26	256	2089	256	2089	0	0	0	0	
7	6	10	223	10	223	0	0	0	0	
8	11	60	88	60	88	0	0	0	0	
9	34	112	4159	112	4159	0	0	0	0	
10	20	67	44.5	67	44.5	0	0	0	0	
11	8	28	204	28	204	0	0	0	0	
12	12	43	44	43	44	0	0	0	0	
13	53	1525	19125	1525	19125	0	0	0	0	
14	6	8	240	8	240	0	0	0	0	
15	13	37	200	37	200	0	0	0	0	
Total	252	2459	27814	2459	27814	0	0	0	0	













DETAILS OF POTHOLES AFTER RECENT RAIN




Sl.no	Zone	Ward	BRR/IRR	Type of Road (BT/CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes								Road laid on (date: dd/mm/yyyy)	Laiability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Remarks			
									Completed				If permanent			Progress								Balance		
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)	Nos.								Area sq.m	Nos.	Area sq.m
1	1	12	IRR	BT	Ezhuthukaran Street	Near NNMP Shed, Near EB Pillar Box	6	15	6	15	cold mix	Temporarily	-	-	-	-	-	0	0	19.05.2011	18.05.2012	R.V.Engineering	Capital	No	No	

DETAILS OF POTHOLES AFTER RECENT RAIN

Sl.no	Zone	Ward	BRR/IRR	Type of Road (BT/CC)	Name of the Road/Street	Location of Pot Holes	Date of Pot holes identified	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes										Road laid on (date: dd/mm/yyyy)	Laiability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Remarks	
										Completed					Progress		Balance										
										Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)	Nos.	Area sq.m	Nos.								Area sq.m
1	3	22	IRR	BT	Gandhi Nagar Main Road	Near Vegetarian Nagar	14.11.14	1	10	1	10	WMM	Temporarily attended	0.04	Shell Mac BT Cold Mix	19-11-14	-	-	-	-	22-04-13	21-04-18	SPL Infrastructure	GRID - I	Yes	Yes	Notice Sent
2	3	24	IRR	BT	Ayyan Thiruvalluvar Street	Near Pillayar Koil	14.11.14	1	8	1	8	WMM	Temporarily attended	0.05	Shell Mac BT Cold Mix	18-11-14	-	-	-	-	12-12-13	11-12-18	SSS Constructions	GRID - II	Yes	Does not arise	Does not arise
3	3	29	IRR	BT	Perumal Koil Street	Balji Palayam	14.11.14	1	5	1	5	WMM	Temporarily attended	0.04	Shell Mac BT Cold Mix	17-11-14	-	-	-	-	16.03.2010 by Madhavaram Municipality	16.03.2010	R.Kadhirvel	Capital 2009-10	No	Does not arise	Does not arise
4	3	26	BRR	BT	Thattankulam Road		14.11.14	3	6	3	6	WMM	Temporarily attended	0.06	Shell Mac BT Cold Mix	20-11-14					29-10-14	28-10-14	UP Ramaiah	BRR	Yes	Does not arise	Does not arise

DETAILS OF POTHoles AFTER RECENT RAIN

Sl. no	Zone	Ward	BRR/IRR	Type of Road (BT/CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes										Road laid on (date: dd/mm/yyyy)	Laiability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Photos					
									Completed						Progress		Balance													
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos	Area sq.m	Nos								Area sq.m				
													Amt. in Lakhs (with 2 decimal s)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)															
1	4	34	IRR	BT	Venkateswara Nagar 3rd Street	Nandhini Milk Shop	3	9	3	9	Cold Mix	Permanent		COC	18.11.14															
2	4	35	BRR	BT	TH Road	Realiance Opp	6	6	6	6	Cold Mix	Permanent		COC	15.11.14															
3	4	35	BRR	BT	Kamaraj Salai	Kamaraj Salai	4	6	4	6	Cold Mix	Permanent		COC	18.11.14															
4	4	36	BRR	BT	West Anenue Road	Opp to Guruchandra Kalyana Mandapam / IOB Bank	12	15	12	15	Cold Mix	Permanent		COC	14.11.2014															
5	4	37	BRR	BT	Meenambal Salai	Near SBS Iron and Streel	6	4	6	4	Cold Mix	Permanent		COC	14.11.2014															
6	4	38	BRR	BT	Vaidhyathan Bridge	Over the Bridge	6	5	6	5	Cole Mix	Permanent		COC	18.11.2014															
7	4	39	IRR	BT	Nammaiah Maistry Street	Agarwal Eye Hospital	3	15	3	15	Cold Mix	Permanent		COC	19.11.2014															
8	4	39	IRR	BT	Venkatesh Ali Street	731 TH Road School	2	10	2	10	Cold Mix	Permanent		COC	17.11.2014															
9	4	39	IRR	BT	Avoor Muthaiah Street	Rajan Bekery	3	10	3	10	Cold Mix	Permanent		COC	20.11.2014															
10	4	39	IRR	BT	Poondi Thangammal Street	Lakhmi Koil Bus Stand	4	30	4	30	Cold Mix	Permanent		COC	24.11.2014															
11	4	40	IRR	BT	TH Road	Near Petrol Bunk	3	20	3	20	Cold Mix	Permanent		COC	14.11.2014															
12	4	41	IRR	BT	KH Road	Near Krishna Temple	2	2	2	2	Cold Mix	Permanent		COC	18.11.2014															
13		42	IRR	BT	TH Road	Near Agastiya	10	360	10	360	BMBC	Permanent	2.00	Contracter	25.11.2014															

Sl. no	Zone	Ward	BRR/IRR	Type of Road (BT/CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes								Road laid on (date: dd/mm/yyyy)	Laiability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Photos			
									Completed				Progress		Balance											
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.								Area sq.m	Nos.	Area sq.m
													Amt. in Lakhs (with 2 decimal s)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)											
14	4	43	BRR	BT	SN Chetty Street	Jeevarathinam Salai Jn	10	8	10	8	BT	Permanent	9.5	Contracter	25.11.2014											
	4	43	BRR	BT	SN Chetty Street	IN front of Thideer Nagar	3	15	3	15	BT	Permanent		Contracter	17.11.2014											
	4	43	BRR	BT	SN Chetty Street	In front of pallavan Nagar	5	5	5	5	BT	Permanent		Contracter	18.11.2014											
	4	43	BRR	BT	SN Chetty Street	Jn of zero Gate	1	10	1	10	BT	Permanent		Contracter	20.11.2014											
															06.09.2011	06.09.2014	T.J. Arumugam & Co	RP 2011-	No	No						

DETAILS OF POTHOLES IN ZONE-5 AFTER RECENT RAIN

Sl.no	Zone	Ward	BRR/ IRR	Type of Road (BT/ CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes											Road laid on (date: dd/mm/yyyy)	Liability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)
									Completed						Progress		Balance								
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.	Area sq.m	Nos.	Area sq.m						
													Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)										
1	5	49	BRR	B.T	West Kalmandappam	Jn.of P.A.N.Raja Rathinam Salai	2	4	2	4	Cold Mix	Permanent	0.11	COC	14.11.2014	0	0	0	0	2010	2013	-	Capital	No	No
2	5	50	BRR	BT	M.S. Koil street	Opp. To Egle press, Opp to	5	10	5	10	Cold Mix	Temporary		COC	15.11.2014	0	0	0	0	2010	2013		Capital	No	-
3	5	50	BRR	BT	Suryanarayana street	Opp. To Sri palace, Jn. Of Lotus ramasamy st	3	4	3	4	Wet mix and brick bats	Temporary		COC	14.11.2014	0	0	0	0	2010	2013		Capital	No	-
4	5	50	BRR	BT	East Kalmandapam road	Jn. Of West madha church st.	1	3	1	3	Brick bats	Temporary		COC	14.11.2014	0	0	0	0	2010	2013		Capital	No	-
5	5	50	BRR	BT	West madha church st.	Opp. To Sisu bhavan	1	1.5	1	1.5	Wet mix	Temporary		COC	15.11.2014	0	0	0	0	2010	2013		Capital	No	-
6	5	50	BRR	BT	Sheik maistry street	Opp to Mosque, Opp to community centre	2	18	2	18	Wet mix and brick bats	Temporary		COC	14.11.2014	0	0	0	0	2013	2016	S.P. Builders	Capital	Yes	Yes
7	5	52	IRR	BT	M.C.Road,	Jn.of Anddiappan Street	2	5	2	5	Brick bats	Temporary	0	COC	14.11.2014	0	0	0	0	2010	2013	-	Capital	No	No
8	5	53	BRR	BT	Dr.V.R.Road	Near Bharath Theater	1	3	1	3	Brick bats	Temporary	0	COC	14.11.2014	0	0	0	0	Feb-11	2014	-	Capital	No	No
9	5	53	BRR	BT	Dr.V.R.Road	Near Roundana	1	3	1	3	Brick bats	Temporary	0	COC	14.11.2014	0	0	0	0	Feb-11	2014	-	Capital	No	No
10	5	53	BRR	BT	T.H.Road	Jn.of Cemetery Road	1	3	1	3	Brick bats	Temporary	0	COC	14.11.2014	0	0	0	0	Feb-11	2014	-	Capital	No	No
11	5	53	BRR	BT	Padavatamman Koil St	Jn.of Peddu St	2	4	2	4	Brick bats	Temporary	0	COC	14.11.2014	0	0	0	0	Feb-11	2014	-	Capital	No	No

Sl.no	Zone	Ward	BRR/ IRR	Type of Road (BT/ CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes											Road laid on (date: dd/mm/yyyy)	Liability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	
									Completed						Progress		Balance									
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.	Area sq.m	Nos.	Area sq.m							
													Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)											
12	5	55	BRR	B.T	Prakasam Salai	In Front of CMRL Station,lone square park,JN of n.s.c	10	40	10	40	CAP mix	Permanent	0	COC	17.11.2014	0	0	0	0	2010	2013	-	Capital	No	No	
13	5	56	BRR	BT	IbrahimSalai	In Front of Maadi Poonga	3	10	3	10	Brick bats	Temporary	0	0	18.11.2014	0	0	0	0	2011	2014	-	Capital	No	No	
14	5	57	BRR	BT	Prakasam Salai	Jn.of Thatha Muthiyappan Street & In front of	20	80	20	80	CAP mix	Permanent	0	COC	17.11.2014	0	0	0	0	2011	2014	-	Capital	No	No	
15	5	60	BRR	BT	Rajaji Salai	In front of Clive Battery Bus Stop	4	60	4	60	CAP mix	Permanent	0	0	18.11.2014	0	0	0	0	0	0	0	0	Capital	No	No
16	5	58	IRR	BT	ALIKULAM LINK ROAD	NEAR PC/Ripon Building	9	70	9	70	MIX/CAP	Permanent	0	CoC	14.11.2014/17.11.2014/19.11.2014	0	0	0	0	2011	2014	0	Capital	No	No	
17	5	59	BRR	CC	PALLAVAN SALAI	CENTRAL BRIDGE	6	20	6	20	CC PATCH	Temporary	0	CoC	14.11.2014	0	0	0	0	2010	2013	0	Capital	No	No	
18	5	61	BRR	BT	PANTHEON ROAD	NEAR CO-OPTEX/Opposite	5	14	5	14	T MIX/cold	Temporary/Permanent	0	CoC	14.11.2014/20.11.2014	0	0	0	0	2010	2013	0	Capital	No	No	
19	5	61	BRR	BT	ETHIRAJ SALAI	NEAR ETHIRAJ BRIDGE	5	10	5	10	WET MIX	Temporary	0	CoC	14.11.2014	0	0	0	0	2010	2013	0	Capital	No	No	
20	5	62	BRR	BT	WEST COOVAM RIVER ROAD	JN OF AMMA UNAVAGAM	5	14	5	14	WET MIX	Temporary	0	CoC	14.11.2014	0	0	0	0	2009	2012	0	Capital	No	No	
21	5	62	BRR	BT	EAST COOVAM RIVER ROAD	NEAR CHIDADRIPET	3	8	3	8	WETMIX	Temporary	0	CoC	14.11.2014	0	0	0	0	2009	2012	0	Capital	No	No	
22	5	63	BRR	BT	GP ROAD	NEAR THAHIR SAHIB STREET	5	12	5	12	BIRCK PATCH	Temporary	0	CoC	14.11.2014	0	0	0	0	2010	2013	0	Capital	No	No	
23	5	63	BRR	BT	LINK ROAD	NEAR BUSSTAND/Near	15	50	15	50	BIRCK PATCH	Temporary	0	CoC	14.11.2014	0	0	0	0	2010	0	0	Capital	No	No	
24	5	52	IRR	BT	Andiappan St	Near M.C Road	2	5	2	5	Brick bats	Temporary	0	COC	14.11.2014	0	0	0	0	2013	-	-	Capital	No	No	
25	5	52	IRR	BT	Velayudha Pandiyan St	Near Dhanalakshmi	2	5	2	5	Brick bats	Temporary	0	COC	15.11.2014	0	0	0	0	2013	-	-	Capital	No	No	
26	5	58	BRR	BT	Vepery High Road	Jn.of Kanthapan,Swamy	2	5	2	5	Brick bats	Temporary	0	COC	15.11.2014	0	0	0	0	2010	2013	0	Capital	No	No	
27	5	61	BRR	BT	Egmore High Road	JN of hotel aaradana, near p.t	21	56	21	56	CAP mix	Permanent	0	COC	17.11.2014	0	0	0	0	2010	2013	0	Capital	No	No	

Sl.no	Zone	Ward	BRR/ IRR	Type of Road (BT/ CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes											Road laid on (date: dd/mm/yyyy)	Laiability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)
									Completed						Progress		Balance								
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.	Area sq.m	Nos.	Area sq.m						
													Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)										
28	5	59	BRR	BT	Rattan Bazar	Police Station	2	10	2	10	CAP mix	Permanent	0	COC	19.11.2014	0	0	0	0	2010	2013		Capital	No	No
29	5	59	BRR	BT	Narayappa Street	Amma Unavagam	5	30	5	30	CAP mix	Permanent	0	COC	19.11.2014	0	0	0	0	2010	2013		Capital	No	No
30	5	59	BRR	BT	N.S.C.Boss Road	Near BSNL Office	3	10	3	10	CAP mix	Permanent	0	COC	19.11.2014	0	0	0	0	2010	2013		Capital	No	No
31	5	63	BRR	BT	Dams Road	Near BSNL Office	4	60	4	60	CAP mix	Permanent	0	COC	19.11.2014	0	0	0	0	2010	2013		Capital	No	No
32	5	63	BRR	BT	Adithanar Salai	Near Bridg Road	7	30	7	30	CAP mix	Permanent	0	COC	19.11.2014	0	0	0	0	2010	2013		Capital	No	No
33	5	61	BRR	BT	Halls Road	Near da da udupi hotel	2	6	2	6	Cold Mix	Permanent	0	COC	20.11.2014	0	0	0	0	2010	2013		Capital	No	No
34	5	61	BRR	BT	Whannels road	Near Veeran azhaga muthu	2	6	2	6	Cold Mix	Permanent	0	COC	20.11.2014	0	0	0	0	2010	2013		Capital	No	No
TOTAL							163	669.5	163	670			0.11					0	0						

ZONAL OFFICER-5

25	6	77	BRR	BT	Puliyanthopu High Road	Near Ambika Hotel, near princess School near P1 police Station	2	30	2	30	WMM	Temporarily attended	-	COC	14.11.2014	-	-	-	-	2005	No	-	-	-	-	-
26	6	78	IRR	BT	Raja Muthiah Salai	Near Kannappar Thidal	3	3	3	3	WMM	Temporarily attended	-	COC	14.11.2014	-	-	-	-	-	-	-	-	-	-	-
Total							256	2088.8	256	2089						0	0	0	0							

DETAILS OF POTHoles AFTER RECENT RAIN

Sl.no	Zone	Ward	BRR/ IRR	Type of Road (BT/ CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes Identified	Pot hole Area in Sq.m	Details of pot holes										Road laid on (date: dd/mm/yyyy)	Liability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery Necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Remarks		
									Completed					Progress		Balance											
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.	Area sq.m	Nos.								Area sq.m	
													Amt. in Lakhs (with 2 decimals)	Attended (CoC / Contractor)	Attended on (date: dd/mm/yyyy)												
1	7	79	BRR	BT	Redhills Main Road	Redhills Road near PTR Kalyana Mandapam	4	12	4	12	WMM	Temporarily attended	-	-	14.11.2014	-	-	-	-	-	-	-	No	No	Highway Road		
2	7	88	BRR	BT	CTH Road	CTH Road near TVS Lucas	1	2	1	2	WMM	Temporarily attended	-	-	14.11.2014	-	-	-	-	-	-	-	No	No	Highway Road		
3	7	91	IRR	Earthen Road	Redippalaya m Road	Near Mathi Apartments	1	4	1	4	WMM	Temporarily attended	-	-	17.11.2014	-	-	-	-	-	-	-	No	No	Earthen Road,Road was not laid so far not as CMWSSB work is under progress		
4	7	83	BRR	BT	North Avenue Road	At the junction of 5th Street	1	8	1	8	BC	Permanently Attended		Contractor	18.11.2014	-	-	-	-	17.08.2012	17.08.2015	Sri Venkatesh wara Road Construction	Grid I	No	No	This road was laid in Grid I on 17.08.2012,as it comes under liability period,the pot hole was attended by the Contractor (Sri Venkateshwara	
5	7	88	IRR	BT	Park Road	Infront of Millinium Park	1	160	1	160	BC	Permanently Attended		Contractor	24.11.2014	-	-	-	-	31.05.2013	31.05.2018	Boss Infrastructures Pvt Ltd	Grid I	No	No	This road was laid in Grid I on 31.05.2013,as it comes under liability period,the patch work was attended by the Contractor (Boss Infrastructures Pvt	
6	7	90	IRR	BT	Park Road	At the Junction of Ambattur Industrial Estate Road	1	25	1	25	BC	Permanently Attended		Contractor	24.11.2014	-	-	-	-	31.05.2013	31.05.2018	Boss Infrastructures Pvt Ltd	Grid I	No	No	This road was laid in Grid I on 31.05.2013,as it comes under liability period,the patch work was attended by the Contractor (Boss Infrastructures Pvt	
	7	90	IRR	BT	Park Road	At the Junction of 7th Avenue Road	1	12	1	12	BC	Permanently Attended		Contractor	24.11.2014	-	-	-	-	31.05.2013	31.05.2018	Boss Infrastructures Pvt Ltd	Grid I	No	No	This road was laid in Grid I on 31.05.2013,as it comes under liability period,the patch work was attended by the Contractor (Boss Infrastructures Pvt	
Total							10	223	10	223							0	0	0	0							

DETAILS OF POTHOLES AFTER RECENT RAIN

Sl.no	Zone	Ward	BRR/ IRR	Type of Road (BT/ CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes										Road laid on (date: dd/mm/yyyy)	Liability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Remarks (Patch attended by)	
									Completed				Progress			Balance										
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.	Area sq.m	Nos.								Area sq.m
													Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)											
1	13	170	Highways	BT	Kathipara road	Opp to Central	3	8	3	8	Brick bats	Temporarily attended								BRR					COC	
2	13	171	BRR	BT	Sardar Patel road	Near Court	25	450	25	450	BCCMP	Permanently attended	2.00	Contractor	19.11.2014					BRR					T.M.Subra manyam &	
	13	171	BRR	BT	Sardar Patel road	All india Radio	25	500	25	500	BCCMP	Permanently attended	2.20	Contractor	18.11.2014					BRR						
	13	171	BRR	BT	Sardar Patel road	Rajbhavan II gate	30	450	30	450	BCCMP	Permanently attended	2.75	Contractor	18.11.2014					BRR					T.M.Subra manyam & o	
	13	171	BRR	BT	Sardar Patel road	Lemon tree	35	550	35	550	BCCMP	Permanently attended	2.50	Contractor	18.11.2014					BRR						
	13	171	BRR	BT	Sardar Patel road	Halda jn	25	500	25	500	BCCMP	Permanently attended	3.00	Contractor	18.11.2014					BRR						
	13	171	BRR	BT	Sardar Patel road	Hotchips	7	120	7	120	Brick bats	Temporarily attended								BRR					COC	
	13	171	BRR	BT	Sardar Patel road	KV School	4	50	4	50	Brick bats	Temporarily attended								BRR					COC	
	13	171	BRR	BT	Sardar Patel road	Near IIT	3	50	3	50	Brick bats	Temporarily attended								BRR					COC	
	13	171	BRR	BT	Sardar Patel road	Near Gandhi mandapam	4	60	4	60	Brick bats	Temporarily attended								BRR					COC	
	13	171	BRR	BT	Sardar Patel road	Anna university	1	3	1	3	Brick bats	Temporarily attended								BRR					COC	
	13	171	BRR	BT	Sardar Patel road	ACT	1	4	1	4	Brick bats	Temporarily attended								BRR					COC	
3	13	171	BRR	BT	Taluk office road	Rajbhavan I gate	25	350	25	350	BCCMP	Permanently attended	1.93	Contractor	17.11.2014					BRR					T.M.Subra manyam & co	
	13	171	BRR	BT	Taluk office road	Near All India radio	40	100	40	100	BCCMP	Permanently attended	0.55	Contractor	17.11.2014					BRR						
	13	171	BRR	BT	Taluk office road	Foot bridge	1	2	1	2	Brick bats	Temporarily attended								BRR					COC	
4	13	171	BRR	BT	Gandhi Mandapam road	Near Bus stand	2	12	2	12	Brick bats	Temporarily attended								BRR					COC	
	13	171	BRR	BT	Gandhi Mandapam road	Anna university	12	22	12	22	Brick bats	Temporarily attended								BRR					COC	
	13	171	BRR	BT	Gandhi Mandapam road	ACT	1	6	1	6	Brick bats	Temporarily attended								BRR					COC	
5	13	171	IRR	BT	CIT Nagar East road	Near Children	2	8	2	8	Brick bats	Temporarily attended								2008	2011		Capital	No	No	COC
6	13	171	IRR	BT	Venkatapuram main road	Between PHC & Taluk Office	2	8	2	8	Brickbats	Temporarily attended								2008	2011	Not applicable	Capital	No	No	Old Zone - IX. Particular is
7	13	171	IRR	BT	Sastri main road	Near Traffic island	2	2	2	2	Brickbats	Temporarily attended								2009	2012	Not applicable	Capital	No	No	Old Zone - IX. Particular is
8	13	171	BRR	BT	Gandhi Mandapam road	Infront of Cancer	2	2	2	2	Brickbats	Temporarily attended								BRR					COC	
9	13	172	IRR	BT	Ponnamman koil street	Kotturpuram Signal	8	30	8	30	Brickbats	Temporarily attended								2003	2006	Not applicable	Capital	No	No	Old Zone - IX. Particular is

10	13	172	IRR	BT	River View road	Infront of Park	3	8	3	8	Brickbats	Temporarily attended							2004	2007	Not applicable	Capital	No	No	Old Zone - IX. Particular is
11	13	172	IRR	BT	Mannappa street	Jn of Yadava street	4	8	4	8	Brickbats	Temporarily attended							2005	2008	Not applicable	Capital	No	No	Old Zone - IX. Particular is
12	13	173	BRR	BT	R.K.Mutt road	Opp to Rani Meiyammai	20	150	20	150	BCCMP	Permanently attended	0.83	Contractor	20.11.14				BRR						Mookambika
13	13	173	BRR	BT	Kamarajar salai	Community hall &	40	730	40	730	BCCMP	Permanently attended	4.02	Contractor	20.11.14				BRR						Mookambika
14	13	173	BRR	BT	Kamaraj salai	Near Nilgris	35	750	35	750	BCCMP	Permanently attended	5.60	Contractor	19.11.2014				BRR						Mookambika
15	13	173	BRR	BT	R.K.Mutt road	BSS hospital	15	200	15	200	SDBC 40mm	Permanently attended	1.10	Contractor	17.11.2014				BRR						Mookambika
	13	173	BRR	BT	R.K.Mutt road	Rani Meiyammai	15	250	15	250	SDBC 40mm	Permanently attended	1.38	Contractor	17.11.2014				BRR						construction
	13	173	BRR	BT	R.K.Mutt road	Opp to Petrol bunk	10	125	10	125	SDBC 40mm	Permanently attended	0.69	Contractor	17.11.2014				BRR						s
	13	173	BRR	BT	R.K.Mutt road	Near BSNL	2	4	2	4	Brick Bats	Temporarily attended							BRR						COC
	13	173	BRR	BT	R.K.Mutt road	Srinivasa avenue Jn	2	4	2	4	Brick Bats	Temporarily attended							BRR						COC
16	13	173	BRR	BT	Dr.D.G.S.Dinakaran salai	Ramanathan Kalyanaman	3	8	3	8	Brick Bats	Temporarily attended							BRR						COC
	13	173	BRR	BT	Dr.D.G.S.Dinakaran salai	Near Law college	2	3	2	3	Brick Bats	Temporarily attended							BRR						COC
	13	173	BRR	BT	Dr.D.G.S.Dinakaran salai	Law college	10	100	10	100	SDBC 40mm	Permanently attended	0.55	Contractor	17.11.2014				BRR						Mookambika
	13	173	BRR	BT	Dr.D.G.S.Dinakaran salai	Manimandapa	15	125	15	125	SDBC 40mm	Permanently attended	0.69	Contractor	17.11.2014				BRR						Mookambika
	13	173	BRR	BT	Dr.D.G.S.Dinakaran salai	Rohini garden	10	120	10	120	SDBC 40mm	Permanently attended	0.66	Contractor	17.11.2014				BRR						Mookambika
	13	173	BRR	BT	Dr.D.G.S.Dinakaran salai	CMWSSB	20	180	20	180	SDBC 40mm	Permanently attended	0.99	Contractor	17.11.2014				BRR						Mookambika
17	13	173	BRR	BT	PSK Salai	Near Anna Institute	20	400	20	400	BCCMP	Permanently attended	2.20	Contractor	18.11.2014				BRR						Mookambika
18	13	173	BRR	BT	D.D Road	Near MGR Janaki	2	3	2	3	Brick Bats	Temporarily attended							BRR						COC
	13	173	BRR	BT	D.D Road	Near Muthamizh	1	3	1	3	Brick Bats	Temporarily attended							BRR						COC
19	13	174	BRR	BT	Velachery main road	Police quarters	5	20	5	20	Brick bats	Temporarily attended							BRR						COC
	13	174	BRR	BT	Velachery main road	Gurunanak c	15	60	15	60	Brick bats	Temporarily attended							BRR						COC
	13	174	BRR	BT	Velachery main road	Check post	35	120	35	120	Brick bats	Temporarily attended							BRR						COC
	13	174	BRR	BT	Velachery main road	Bajaj show room	50	170	50	170	Brick bats	Temporarily attended							BRR						COC
	13	174	BRR	BT	Velachery main road	Ramkay TVS	30	150	30	150	Brick bats	Temporarily attended							BRR						COC
	13	174	BRR	BT	Velachery main road	IIT gate	52	270	52	270	Brick bats	Temporarily attended							BRR						COC
20	13	174	BRR	BT	Chakrapani street	Flyover service road	20	70	20	70	Hotmix	Temporarily attended							BRR						COC
21	13	174	BRR	BT	City link road	Jn of Cart track road	25	100	25	100	Hotmix	Temporarily attended							BRR						COC
22	13	174 & 179	BRR	BT	Velachery main road	Jn of Halda, Swimming pool, TNSA, Opp to Appollo, Phenix mall,	30	2800	30	2800	WMM	Temporarily attended							BRR						COC
	13	174	BRR	BT	Velachery main road	Near Checkpost	40	700	40	700	BCCMP	Permanently attended	3.85	Contractor	25.11.14				BRR						T.M.Subramanyam &

DETAILS OF POTHoles AFTER RECENT RAIN

Sl.no	Zone	Ward	BRR/IRR	Type of Road (BT/CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes								Road laid on (date: dd/mm/yyyy)	Laiability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Remarks			
									Completed				Progress		Balance											
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.								Area sq.m	Nos.	Area sq.m
													Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)											
1	14	169	IRR	BT	Ram Nagar 2nd Street	Ram Nagar 2nd Street	1	200	1	200	WMM	Temporarily														
2	14	183	IRR	BT	Elango Nagar North	Elango Nagar	2	7	2	7	WMM	Temporarily														
3	14	185	IRR	BT	Dr.Ambedkar Salai	Dr.Ambedkar Salai	1	16	1	16	WMM	Temporarily														
4	14	186	IRR	BT	Panchayat Main Road	Panchayat Main Road	1	3	1	3	WMM	Temporarily														
5	14	189	IRR	BT	V.G.P Shanthi Nagar Bharadhiyar	Junction of VGP Shanthi Nagar Santhosh Street	2	8	2	8	WMM	Temporarily					18-12-13	17-12-18	Vaduvambigai	Capital	No	No				
6	14	190	IRR	BT	Bhavaniamman Koil street	Near Bhavani Amman Temple	1	6	1	6	WMM	Temporarily					18-12-13	17-12-18	Vaduvambigai	Capital	No	No				
							8	240	8	240																

DETAILS OF POT HOLES AFTER RECENT RAIN in Zone 15

Sl.no	Zone	Ward	BRR/IRR	Type of Road (BT/ CC)	Name of the Road/Street	Location of Pot Holes	No. of Pot holes identified	Pot hole Area in Sq.m	Details of pot holes										Road laid on (date: dd/mm/yyyy)	Laiability period upto (date: dd/mm/yyyy)	Name of the contractor	Name of the Scheme	Whether Recovery necessary (Yes/No)	Whether recovery notice sent (Yes/No)	Remarks	
									Completed					Progress			Balance									
									Nos.	Area sq.m	Type of material used	Temporarily attended/ Permanent	If permanent			Nos.	Area sq.m	Nos.								Area sq.m
													Amt. in Lakhs (with 2 decimals)	Attended (CoC/ Contractor)	Attended on (date: dd/mm/yyyy)											
1	15	193	IRR	CC	Murugesan Street	Neelangarai, Thuraiyapakkam	6	20	6	20	GSB	Temporarily	-	-	-	-	-	-	-	2009	2012	-	-	No	No	-
2	15	194	IRR	BT	Sakthi Srinivasan Road	Jn of concrete road	4	4	4	4	GSB	Temporarily	-	-	-	-	-	-	-	10.01.2014	09.01.2017	New Bharath	Capital	No	No	Letter to be sent to Contractor
3	15	194	IRR	BT	Eswaran koil 1st steet	Jn of Eswaran koil main road	1	6	1	6	WMM	Temporarily	-	-	-	-	-	-	-	20.05.2014	19.05.2017	Raj Constructions	Capital	No	No	Letter to be sent to Contractor
4	15	194	IRR	BT	Rajiv Garden 2nd main road	Jn of 1st main road	3	15	3	15	WMM	Temporarily	-	-	-	-	-	-	-	15.03.2013	14.03.2016	D.Kumar	Capital	No	No	Letter to be sent to Contractor
5	15	195	IRR	BT	Kannagi nagar 8th main road	Jn. Of 8th main road, 1st main	1	15	1	15	WMM	Temporarily	-	-	-	-	-	-	-	10.03.2013	10.03.2017	SPL Infrastructure	Grid - I	No	No	Letter to be sent to Contractor
6	15	195	IRR	CC	MRG Nagar	MRG Nagar	3	20	3	20	WMM	Temporarily	-	-	-	-	-	-	-	2009	Nil	-	-	No	No	-
7	15	196	IRR	CC	Selva Nagar extn	Near Rajan nagar 3rd st	2	30	2	30	GSB	Temporarily	-	-	-	-	-	-	-	2009	2012	-	-	No	No	-
8	15	197	IRR	BT	Gangaiamman koil street	Near koil	2	30	2	30	GSB	Temporarily	-	-	-	-	-	-	-	2010	2013	-	-	No	No	-
9	15	197	IRR	BT	Nehru Street	Jn. Of OMR	2	5	2	5	GSB	Temporarily	-	-	-	-	-	-	-	2010	2013	-	-	No	No	-
10	15	197	IRR	CC	Sapthagiri Nagar	Jn. Of Sapthagiri nagar	2	10	2	10	WMM	Temporarily	-	-	-	-	-	-	-	2009	2012	-	-	No	No	-
11	15	197	IRR	BT	Bhoopathy Nagar	Jn. Of Anna street	6	30	6	30	GSB	Temporarily	-	-	-	-	-	-	-	2010	2013	-	-	No	No	-
12	15	197	IRR	CC	Lalabahadhoor Sasthiri street	Jn. Of OMR	2	10	2	10	WMM	Temporarily	-	-	-	-	-	-	-	2009	2012	-	-	No	No	-
13	15	200	BRR	BT	Nookambalayam link road	Near Yuga homes, Alamelumangapuram opp. Jn.	3	5	3	5	Waste mix	Temporarily	-	-	-	-	-	-	-	2009	2012	-	-	No	No	-